

FIELD AUDIO TRANSCRIPT

Zava Telecom -- Field Operations

Site B | Segment 9 | Date: 2026-04-15 | Duration: 47:22
Personnel: P. Sharma (Field Tech), J. Alvarez (Inspector)

TRANSCRIPT EXCERPT (12:30 - 18:45)

[12:30] SHARMA: Approaching vault TV-3. Visual on the conduit entry.
[12:42] SHARMA: Yeah, I can see the crack. It's worse than January (INC-2025-1187).
[12:55] ALVAREZ: Photographing now. The displacement is about 3 centimeters.
[13:10] SHARMA: The protective sleeve is completely off. That's your micro-bend.
[13:25] ALVAREZ: Confirmed. This matches the OTDR anomaly at 847 meters.
[14:02] SHARMA: Moving to splice enclosure. SE-24F housing looks intact.
[14:15] SHARMA: No moisture inside. Seals are good.
[14:30] ALVAREZ: I'm checking the barrier. It's shifted about 15 centimeters.
[15:00] SHARMA: The ground heave is getting worse. This whole section needs--
[15:05] SHARMA: --needs a full conduit replacement. Patching won't hold. Route 2 shares this conduit.
[15:20] ALVAREZ: Agreed. I'll flag it in my report for engineering review.
[16:00] SHARMA: Strand check on 5 and 7. Still showing elevated loss.
[16:15] SHARMA: Not a splice issue. It's the conduit applying pressure.
[16:30] ALVAREZ: Same conclusion as last month. 42 customers, no backup.
[17:00] SHARMA: Wrapping up. Barrier reinstallation complete.
[17:45] ALVAREZ: Good. I'll have the report to Webb by end of day.
[18:30] SHARMA: Copy. Heading back. Sharma out.

KEY FINDINGS FROM AUDIO:

- Conduit crack at TV-3 worsened since January inspection
- Protective sleeve displaced -- confirmed source of micro-bend
- OTDR anomaly at 847m correlates with physical damage
- Strands 5, 7 loss is conduit-induced, not splice-related
- Full conduit replacement recommended (patching insufficient)
- Jersey barrier shifted 15cm (3rd time since January)

Transcribed by: AI Audio Processing | Reviewed by: P. Sharma
Accuracy: 98.2% | Manual corrections: 3

ADDITIONAL FINDINGS (v3 update):

- Route 2 backup shares conduit with Route 1 in Sections 3-5
- Total exposure: 34 (Rt1) + 8 (Rt2) = 42 customers, no redundancy
- Conduit installed 2019, pre-ZNS-2021-RED-004 standard
- Recommendation: Engineering routing analysis (completed as FRD-2026-04-28)

Cross-refs: PL-2026-04-10-TR9 (photo), VID-IDX-2026-04-10-TR9 (video),
FSE-2026-0041 (splice sheet), FRD-2026-04-28 (routing analysis)