

VIDEO INSPECTION SUMMARY

Zava Telecom -- Field Operations Division

Site B -- Segment 9 | Date: 2026-04-10 | Duration: 2h 15m
Inspector: J. Alvarez | Camera: GoPro Hero 12 + Chest Mount

VIDEO SEGMENT INDEX

Seg#	Start	End	Content	Status	Action
VID-01	00:00	08:30	Pole TR-38 -- base inspection, guy wires	Documented	Monitor
VID-02	08:30	22:15	Conduit route walk -- Sections 1-2	Normal	None
VID-03	22:15	35:00	Vault TV-1 & TV-2 -- interior check	Normal	None
VID-04	35:00	52:30	Section 3-4 -- barrier check	Concern	Reinstall
VID-05	52:30	78:00	Vault TV-3 -- CRITICAL (recurring)	CRITICAL	Escalate
VID-06	78:00	95:00	Section 5 -- heave (shared conduit)	Concern	Engineering
VID-07	95:00	110:00	Splice enclosure & JB-9B	Normal	None
VID-08	110:00	135:00	Return walk -- overview shots	Normal	Archive

KEY TIMESTAMPS -- CRITICAL FINDINGS

52:30 -- First visual of vault TV-3 conduit crack (exterior)
54:15 -- Interior view showing water staining on conduit wall
56:00 -- Close-up of crack (2cm today, <1cm in January)
58:30 -- Fiber protective sleeve found displaced 8cm
61:00 -- Measurement overlay showing gap dimensions
65:00 -- Evidence of repeated ground movement (soil layers)
78:30 -- Pavement heave measurement (Section 5, 3cm uplift)
82:00 -- Overhead view showing heave extent (~4m length)

RECORDING DETAILS:

Resolution: 4K (3840x2160) @ 30fps | Stabilization: HyperSmooth 6.0
Storage: 128GB microSD (87GB used) | Format: HEVC/H.265
Audio: Built-in stereo + Bluetooth lapel mic (narrator track)
GPS overlay: Enabled | Timestamp overlay: Enabled
Archive: FS-ARCHIVE/TR-CORRIDOR/2026-04-10/VIDEO/



J. Alvarez, Lead Inspector
Date: 2026-04-10

--- COMPANION DOCUMENTS ---
Photo log: PL-2026-04-10-TR9 (same walk, same day, J. Alvarez)
Audio follow-up: AUD-2026-04-15-TR9 (crack confirmed at 3cm by 04/15)

--- VID-05 SIGNIFICANCE ---
Vault TV-3 is the critical failure point for Tower Ridge Corridor.
Conduit crack has been progressing since January (INC-2025-1187).
February patch (INC-2026-0089) visible in video at 72:00 -- has separated.
Both Route 1 (34 customers) and Route 2 (8 customers) use this conduit.
If conduit fails: 42 customers lose service with NO backup path.

Engineering follow-up: FSE-2026-0041 (splice), FRD-2026-04-28 (routing)